

Queens Quay Revitalization Schedule – Major Remaining Work

Task	% Complete	Expected Completion Date
Deep Services (Underground Municipal Work)	95%	Final Hydro work expected to be complete early 2015
TTC	100%	Complete
Road	70%	Road construction – end of 2014 Commissioning – spring 2015
Northside Granite Sidewalks	60%	May/June 2015
Southside Promenade	35%	Mid June 2015
Martin Goodman Trail	60%	Mid June 2015

As of December 1, 2014