



Central Waterfront: Queens Quay Revitalization

3 Week Lookahead : March 7 to March 28, 2013

Waterfront Toronto/Eastern Construction:

- **TTC Demolition & Reconstruction:**
 - Temporary asphalt paving will be placed within the TTC ROW from 55 Harbour Square to the TTC Portal.
 - At the Peter Slip Bridge, crews will continue localized repairs to the bridge deck and waterproofing in advance of the TTC reconstruction.
 - Above the TTC portal, crews will complete the TTC mock-up & may also begin waterproofing of the existing portal roof.
- **Temporary Signals:**
 - The electrical subcontractor will continue to coordinate the set-up and installation of temporary signalization & intersections at Robertson Crescent / Rabba.
- **Site Services:**
 - The site services contractor will complete "test pits" in various locations to facilitate site services work.
 - Deliveries of new pre-cast manholes & storm / sewer pipe will continue.
 - Installation of dewatering systems from Lower Simcoe – Rees & at Shoppers Drug Mart will be completed. Drawdown in these areas will also begin.
 - Excavation & pipe laying for the new sanitary line from York to Rees will continue. Excavation and pipe laying for the new storm sewer from Rees – The Beer Store and sanitary line at Shoppers Drug Mart will also begin upon confirmation of desired draw down levels.
 - Crews will begin to install dewatering for the new sanitary line from York to Bay.
- **York St. Bus Lay-by:**
 - Finishing details for the new bus layby on the west side of York Street will be completed.
- **Peter Slip Bridge:**
 - Crews will continue working below the Peter Slip Bridge to construct new abutments & TTC / TH infrastructure
 - Extension of the sidewalk edge on the south side of the bridge to facilitate installation of new TH infrastructure below.
- **Traffic Management:**
 - Relocation of traffic between 55 Harbour Square & York Street to lanes 5 & 6 will occur on March 7th.

Bell:

- All fiber cut-overs have now been completed.
- Cable removals will commence the week of March 4th – 8th and take approx. 2 weeks
- Bell's contractor, Aecon will be obtaining locates and placing a GLB (grade level box) inside the chamber at 207 QQ.

Toronto Hydro:

- Completion of the 2nd chamber on the east side of the Westin within the ferry service entrance driveway.
- Completion of trenching & new ductbank in the south lanes at the Westin.
- Complete cable chambers and associated proximity ductbank on the S.E. & S.W. corners of York & QQ intersections.
- Dewatering installation ongoing for laterals between York – Rees.
- Construction of laterals at the Rees & Lower Simcoe intersections.

TTC Portal:

- TTC track crews will continue work efforts on the installation of new rails, overhead wiring and water leak remediation within the tunnel.
- The supply of new rail for this work is already staged and ready in the tunnel.
- All old rail sections have now been removed from the tunnel.