

Queens Quay Revitalization Schedule – Major Remaining Work (June 2014)

Task	% Complete	Expected Completion Date
Deep Services (Underground Municipal Work)	97%	June 2014
TTC Corridor Rebuild and Operations	60%	August 2014
TTC Spadina Loop Rebuild and Operations	75%	August 2014
Road	Work began in May	October 2014
Northside Granite	40%	December 2014
Southside Promenade	20%	July 2015
Martin Goodman Trail	Begins Fall 2014	July 2015

As of May 30, 2014