

Queens Quay Revitalization Schedule – Major Remaining Work

Task	% Complete	Expected Completion Date
Deep Services (Underground Municipal Work)	98%	Fall 2014
Toronto Hydro	85%	Early 2015
TTC Corridor/Spadina Loop	98%	October 2014
Road	70%	October 2014
Northside Granite	51%	May 2015
Southside Promenade	35%	July 2015
Martin Goodman Trail	40%	July 2015

As of September 24, 2014