

Queens Quay Revitalization Schedule – Major Remaining Work

Task	% Complete	Expected Completion Date
Deep Services (Underground Municipal Work)	98%	December 2014 (remaining Hydro work)
TTC Corridor Rebuild	92%	509 Harbourfront streetcar resumes October 12, 2014
TTC Spadina Loop Rebuild	100%	510 Spadina streetcar resumes August 31, 2014
Road	38%	November 2014
Northside Granite	50%	May 2015
Southside Promenade	30%	May 2015
Martin Goodman Trail	30% (work underway)	June 2015

As of August 31, 2014