

Queens Quay Revitalization Schedule – Major Remaining Work (March 2014)

Task	% Complete	Expected Completion Date
Deep Services (Underground Municipal Work)	90%	May 2014
TTC Corridor Rebuild and Operations	Begins March 3	August 2014
TTC Spadina Loop Rebuild and Operations	40%	August 2014
Road	Begins April	October 2014
Northside Granite	30%	December 2014
Southside Promenade	15%	July 2015
Martin Goodman Trail	Begins Fall 2014	July 2015