

Queens Quay Revitalization Schedule – Major Remaining Work (April 2014)

Task	% Complete	Expected Completion Date
Deep Services (Underground Municipal Work)	92%	May 2014
TTC Corridor Rebuild and Operations	Began March 17	August 2014
TTC Spadina Loop Rebuild and Operations	45%	August 2014
Road	Begins April	October 2014
Northside Granite	35%	December 2014
Southside Promenade	15%	July 2015
Martin Goodman Trail	Begins Fall 2014	July 2015