



## Central Waterfront: Queens Quay Revitalization

### 3 Week Lookahead : November 7 to December 1, 2012

#### Waterfront Toronto/Eastern Construction:

- **TTC Demolition:**
  - o Will continue from 350 Queens Quay (Beer Store) to Rees Street and from Rees to Lower Simcoe St.
  - o Crews will continue to remove old TTC tracks and concrete paving using heavy equipment. Temporary granular backfill & asphalt paving will occur within the demolished TTC areas to facilitate the work to follow and traffic management in future sequences.
- **Temporary Signals:**
  - o The electrical subcontractor will begin to coordinate the set-up and installation of temporary signal poles at York, Lower Simcoe and Rees Street intersections.
- **Site Services:**
  - o The site services contractor will commence "test pits" in various locations in advance of the site services work.

#### Enbridge Gas:

- Crews will complete a tie-in at the intersection of York & QQ, as well as continue working west of Lower Simcoe towards Robertson Cres.
- Crews will then start excavation & installation of the new gas main from 350 QQ (Beer Store) to Robertson Cres.
- All Enbridge Gas work is expected to be completed by the end of November.

#### Bell:

- All civil work has been completed.
- Crews will continue splicing & cabling at York Street & QQ.
- Crews may also begin splicing & cabling at 260 QQ and Lakeshore / Rees areas.

#### Toronto Hydro:

- The dewatering (GWT) drawdown will commence on the south side at the Westin. Excavation may also begin in this area for new chambers.
- Crews will complete the installation of the dewatering heads on the north side at the Westin.
- New chamber construction on the N/E corner of York & QQ will be completed, followed by the dewatering installation from York to Bay Street.

#### TTC Portal:

- Crews will continue to secure the new tracks and pour the final lifts of concrete between the rails.
- All work within the Portal is expected to be completed within the next two weeks.