

Queens Quay Revitalization Schedule – Major Remaining Work

Task	% Complete	Expected Completion Date
Deep Services (Underground Municipal Work)	98%	Fall 2014
TTC Corridor Rebuild	90%	August 2014
TTC Spadina Loop Rebuild	90%	August 2014
Road	15%	October 2014
Northside Granite	45%	December 2014
Southside Promenade	30%	July 2015
Martin Goodman Trail	Started in July (at Bay St.)	July 2015

As of June 30, 2014