

Queens Quay Revitalization Schedule – Major Remaining Work (May 2014)

Task	% Complete	Expected Completion Date
Deep Services (Underground Municipal Work)	94%	May 2014
TTC Corridor Rebuild and Operations	12%	August 2014
TTC Spadina Loop Rebuild and Operations	50%	August 2014
Road	Begins May	October 2014
Northside Granite	37%	December 2014
Southside Promenade	17%	July 2015
Martin Goodman Trail	Begins Fall 2014	July 2015