

## Port Lands Flood Protection and Enabling Infrastructure Due Diligence Presentation

1/25/2017

#### Contents

- 1. The Port Lands
- 2. Don River Flood Protection
- 3. The Project
- 4. Why Undertake Due Diligence
- 5. Due Diligence Findings
- 6. Project Benefits
- 7. Timeline and Next Steps

## The Port Lands



## The Port Lands



#### Contents

- 1. The Port Lands
- 2. Don River Flood Protection
- 3. The Project
- 4. Why Undertake Due Diligence
- 5. Due Diligence Findings
- 6. Project Benefits
- 7. Timeline and Next Steps

### Don River Flood Protection








Flood Protection Landform

#### Contents

- 1. The Port Lands
- 2. Don River Flood Protection
- 3. The Project
- 4. Why Undertake Due Diligence
- 5. Due Diligence Findings
- 6. Project Benefits
- 7. Timeline and Next Steps

## The Project: The Port Lands Today



#### The Project: The Port Lands Flood protection Project



#### **Unique and Unprecedented:**

- River Mouth concept as flood protection
- No established regulatory approval process for creating a river in brownfield

#### **After Flood Protection:**


- New Don River mouth
- Don Greenway (north of the Ship Channel)
- Improved Keating Channel
- Additional Infrastructure to drive development

#### **Project Scope: individual Components**

#### Legend

- Essroc Quay Lakefilling
- Polson Slip
  Naturalization
- River Valley System
- Don Greenway (Spillway & Wetland)
- 5 Site Wide Muncipal Infrastructure
- 6 Basin Street Bridge
- 7a Don Roadway North
- 7b Don Roadway South
- B Don Roadway Valley
  Wall Feature
- First Gulf/Unilever Site Flood Protection Land Form
- Sediment and Debris
  Management Area
- 11 Flow Control Weirs
- Eastern Ave. Flood
  Protection
- Lake Shore Road & Rail Bridge Modifications

- Cherry Street
  Re-alignment
- Cherry Street Bridge
- Cherry Street Bridge South
- Old Cherry Street
  Bridge Demolition
- Commissioners Street
  West to New Cherry Street
- Commissioners Street
  Bridge
- Commissioners Street
  East to Saulter Street
- 16 Keating Channel Modifications
- Promontory Park
  North
- Promontory Park
  South
- Hydro One Integration
- Villiers Island Grading
- River Park
  North
- River Park
  South



#### Contents

- 1. The Port Lands
- 2. Don River Flood Protection
- 3. The Project
- 4. Why Undertake Due Diligence
- 5. Due Diligence Findings
- 6. Project Benefits
- 7. Timeline and Next Steps

#### Why Due Diligence?

# Understand the project's unknowns and provide as much assurance as possible on costs, risks, and schedule to reduce uncertainty

- Develop the design concept for the project beyond the EA design
- Define project scope
- Detailed site-specific information on soils, etc.
- Environmental and regulatory approval requirements and processes
- Construction logistics
- Risk identification, assessment and quantification = contingency setting
- Implementation strategies and schedule

Achieves an exceptional level of due diligence for a large public infrastructure project

#### Due Diligence: Deliverables

- Conceptual designs prepared for key project components allowed for better understanding of unknown conditions
  - > Informed how the project will be constructed and implications for the cost, schedule and risk
- Refined Project scope to better balance flood protection and development-enabling infrastructure in light of the new cost, schedule and risk information
- Updated construction cost estimate based on the concept design and refined project scope
- Updated project schedule that includes design, regulatory and environmental approvals and construction
- Risk Register comprehensive list of potential risks and opportunities,
- Probabilistic risk simulation model developed using updated schedule, cost and risk register
  - Identified the probability of the project meeting its cost and schedule goals
  - > Informed decision making on schedule, cost estimate and risks contingencies


#### Contents

- 1. The Port Lands
- 2. Don River Flood Protection
- 3. The Project
- 4. Why Undertake Due Diligence
- 5. Due Diligence Findings
- 6. Project Benefits
- 7. Questions

## Due Diligence: Key Findings



### Due Diligence: Key Findings



#### Due Diligence Findings: Soil and Water Contamination Profile


#### Legend



Zone affected by Surface Contamination



Surface Contamination
Extent Unknown





Zone affected by Sub-surface Contamination


\_ \_ \_ Sub-surface Contamination Extent


Sub-surface Contamination
Extent Unknown












### Due Diligence Findings: Site Grading







### Due Diligence Findings: Interim Road Network and Building Removal/Relocation


## Legend Heritage Building Heritage Building to be relocated **Building to** Remain Building to be Demolished **Future Cherry** Street Road Access to be Maintained Road to be Replaced



## Due Diligence Findings: Flood Protection Components








## Due Diligence Findings: Wetland Habitat and Park Components









## Due Diligence Findings: Bridges and Roads




**New Cherry Street** 



**Commissioners Street** 




Don Roadway



## Due Diligence Findings: New and Replacement Services







#### Due Diligence Findings: Project Scope and Cost Estimate

#### Original Cost Estimate (\$YoE): \$975 million

- 1. Key finding that shaped revised cost estimate
  - Site Conditions: flowing sand, compressible peat = additional soil excavation, soil/groundwater treatment
  - Escalation/Inflation
- 2. Re-evaluated Project Scope
  - Three new components identified
  - Three components deferred
  - Scope reductions


#### Current Cost Estimate (\$YoE): \$1.25 billion

#### **Includes:**

- Contingency
- Design Allowance
- Indirect Contractor Costs
- Soft costs (legal, approvals, engineering)
- Non-recoverable HST

	Estimated Cost (YOE \$millions)							
	-	Recommended Scope		Original Scope		•	riance	Explanation
1 2	Essroc Quay Lakefilling and Polson Slip Naturalization	\$	125	\$	90	\$	35	Refined design of lakefill and naturalized river mouth; more complex construction requirements.
3 4	River Valley System and Don Greenway (Spillway and Wetland)	\$	486	\$	128	\$	358	Refined earthwork methodology/quantity and cost assumptions and environmental management requirements.
5	Site Wide Municipal Infrastructure	\$	102	\$	36	\$	66	Municipal services originally carried with roads is now broken out separately, actual network design have replaced previous allowances.
6	Basin Street Bridge		-	\$	37	\$	(37)	
7a 7b	Don Roadway North and South	\$	7	\$	63	\$	(56)	South portion deferred. Current estimate breaks out costs for municipal services and Hydro One infrastructure modifications elsewhere. See items 5 & 18.
8	Don Roadway Valley Wall Feature	\$	27	\$	12	\$	15	Refined design
9	First Gulf/Unilever Site Flood Protection Landform	\$	5	\$	5	\$	0	
10	Sediment and Debris Management Area	\$	78	\$	53	\$	25	Refined design
11	Flow Control Weirs	\$	38	\$	38	\$	0	
12	Eastern Avenue Flood Protection	\$	5	\$	5	\$	0	
13	Lake Shore Road and Rall Bridge Modifications	\$	19	\$	71	\$	(52)	Dimensions reduced from prior assumptions. Proposed Gardiner/Lake Shore reconfiguration has eliminated need for the rail bridge modifications.
14a	Cherry Street Re-alignment (Incl. BRT)	\$	22	\$	62	\$	(40)	Current estimate breaks out costs for municipal services elsewhere. See item 5. Improvements deferred south of Polson Street.
14b	Cherry Street Bridge North (Incl. BRT)	\$	55	\$	32	\$	23	Revised pricing assumptions and additional design information.
14c	Cherry Street Bridge South (vehicular only)	\$	42	\$	42	\$	0	
14d	Old Cherry Street Bridge Demolition	\$	4	\$	13	\$	(9)	Reduced extent of dockwall work related to demolition.
15a	Commissioners Street West (Incl BRT)	\$	18	5	40	\$	(22)	Current estimate breaks out costs for municipal services elsewhere. See item 5.
15b	Commissioners Street Bridge (vehicular only)	\$	43	\$	54	\$	(11)	Revised pricing assumptions and additional design information.
15c	Commissioners Street East (vehicular only)	\$	7	\$	60	\$	(53)	Current estimate breaks out costs for municipal services and Hydro One infrastructure modifications elsewhere. See Items 5 & 18.
16	Keating Channel Modifications	\$	35	\$	50	\$	(15)	Duplicate scope eliminated.
17a 17b	Promontory Park North and South	\$	42	\$	63	\$	(21)	Refined design and park programming. Full landscaping limited to south end of park.
18	Hydro One Integration	\$	12	\$	21	\$	(9)	Reduced scope of work assumed required specifically to enable flood protection. Note: original estimate also included supplementary allowances for modifications to Hydro One assets in Items 7 a & 15c.
19	Villiers Island Grading	\$	28		-	\$	28	New scope required to achieve complete flood protection without reliance on adjacent development progress.
20	River Park North	\$	23		-	\$	23	Partially replaces deferred (north) portion of Promontory Park.
21	River Park South	\$	27		-	\$	27	Partially replaces deferred (north) portion of Promontory Park.
	Total	\$	1,250	\$	975	\$	275	
								Original Scope Added Scope Deferred Scope

#### **Project Approvals and Construction Timeline**




Due Diligence Report, Page 101

### Due Diligence Key Findings: Construction Coordination







Gardiner East Linear Public Space

The Don River and Central Waterfront Project

First Gulf/Unilever Site


#### Legend

- Don River Metrolinx Rail Bridge Widening/ Lengthening
- 2 GO Transit Electrification
- 3 Don Rail Yard Expansion
- 4a Gardiner Expressway East Hybrid 3 Implementation
- Gardiner Expressway-Don Valley Parkway Ramp Demolition
- 4c

Lake Shore Boulevard Realignment

### Due Diligence Key Findings: Peer Review

- Unprecedented Project
- Important to Peer Review
- Independent review by qualified organizations
- Examine Report's adequacy and accuracy



The Netherlands Ministry of Infrastructure and Environment

A global construction services provider specializing in water and marine-based projects.






#### Contents


- 1. The Port Lands
- 2. Don River Flood Protection
- 3. The Project
- 4. Why Undertake Due Diligence
- 5. Due Diligence Findings
- 6. Project Benefits
- 7. Timeline and Next Steps

### Project Benefits: Economic Impact and Jobs





full time years of employment and \$4.0 billion in labour income



## Unlocking Future Development: Port Lands and First Gulf/Unilever Site






















#### Contents

- 1. The Port Lands
- 2. Don River Flood Protection
- 3. The Project
- 4. Why Undertake Due Diligence
- 5. Due Diligence Findings
- 6. Project Benefits
- 7. Timeline and Next Steps

#### **Next Steps**

#### The Project:

#### **Funding**:

City of Toronto Council has directed staff to identify funding its one-third share through the 2017-2026 capital budget process. The Government of Canada and Province of Ontario have not yet committed funding.

#### **Start Date**:

The Project is not yet fully funded and, as a result, there is no official start date for construction at this time, with the exception of the Essroc Quay Lakefilling Project

#### **Essroc Quay Lakefilling:**

#### **Funding:**

Committed

#### **Start Date:**

**Detailed Design Starts February 2017** 

**Construction Starts August 2017** 

#### **Consultation:**

Stakeholder engagement in early 2017

#### Port Lands Framework Plan, Villiers Island Precinct Plan, and Transportation and Servicing Master Plan:

Waterfront Toronto and the City of Toronto have continued to refine the plans since the public and stakeholder consultation in Fall 2015

Stakeholder update will follow in early 2017